

MTO and Procurement Planning Sheet

A structured worksheet for reviewing quantities, accessories, flashings, fasteners, trims, lead times, and procurement gaps.

CHECKLIST | Procurement & Supply | 5 pages | March 2026

How to Use This Sheet

Three-step process

- 1. Extract quantities from confirmed shop drawings.
- 2. Add waste / overage factors per item category.
- 3. Confirm lead times before issuing the purchase order.

Waste factor reference

Item category	Waste / overage factor
Panels	+3-5%
Flashings	+10%
Fasteners	+15%
Sealant	+20%
Gutters	+5%

Main MTO Table

Item Code	Description	Unit	Net Qty	Waste %	Order Qty	Unit Price	Total	Lead Time	Supplier	Status
SP-001	Sandwich Panel 80mm PIR Roof	m²	—	4%	—	—	—	4-6 wks	—	—
SP-002	Sandwich Panel 100mm PIR Roof	m²	—	4%	—	—	—	4-6 wks	—	—
SP-003	Sandwich Panel 80mm Wall	m²	—	4%	—	—	—	4-6 wks	—	—
FL-001	Ridge Flashing	lm	—	10%	—	—	—	2-3 wks	—	—
FL-002	Eave Flashing	lm	—	10%	—	—	—	2-3 wks	—	—
FL-003	Wall-Roof Junction Flashing	lm	—	10%	—	—	—	2-3 wks	—	—
FL-004	Corner Flashing (External)	lm	—	10%	—	—	—	2-3 wks	—	—
GT-001	Gutter 200mm	lm	—	5%	—	—	—	2-3 wks	—	—
GT-002	Downpipe 100mm	lm	—	5%	—	—	—	2-3 wks	—	—
FX-001	Self-drilling Fastener M6×100	pcs	—	15%	—	—	—	1-2 wks	—	—
FX-002	Self-drilling Fastener M6×32 (trim)	pcs	—	15%	—	—	—	1-2 wks	—	—
SL-001	Neutral Cure Silicone Sealant	cartridge	—	20%	—	—	—	1 wk	—	—
CL-001	Foam Closure Strip (eave)	lm	—	10%	—	—	—	1-2 wks	—	—
CL-002	Foam Closure Strip (ridge)	lm	—	10%	—	—	—	1-2 wks	—	—

Procurement Risk Review

Risk	Check	Status
Long-lead item identified and ordered first	Lead items flagged?	☐
Panel color RAL confirmed in writing	Color confirmation?	☐
Panel length tolerance discussed with supplier	Tolerance agreed?	☐
Delivery sequence matches installation sequence	Sequence planned?	☐
Site access for delivery vehicle confirmed	Access checked?	☐
Storage area prepared before delivery	Storage ready?	☐
Insurance for materials on site confirmed	Insurance active?	☐
Supplier contact for emergency reorder identified	Contact known?	☐

Project Information & Sign-off

Project Name	
Location	
Prepared by	
Date	
Approved by	
PO Reference	
Notes	

For engineering review of your MTO before purchase, contact SIPANEL: info@sipanelco.com | +98 313 675 1101